

Brown and Caldwell 1955 Main Street, Suite 200 Wailuku, HI 96793

Tel: 808-244-7005, Fax: 808-244-9026

To: County of Hawaii

Department of Environmental Management

108 Railroad Ave. Hilo, HI 96720

Attention: Mr. Lyle Hirota, P.E.

Project No: 1514

151494

Invoice No:

55315188

Date:

April 12, 2018

2913601

Subject:

COH Naalehu Large Capacity Cesspools

Contact :

Craig C Lekven, PM

Billing Period:

February 23, 2018

through March 29, 2018

Invoiced By:

Carrie A Foy

**Progress Billing** 

3

Reference:

Contract No.: c006795

Phase Code / Name	Percent Complete	 Contract Amount	 Amount Invoiced	 Previously Invoiced	 This Invoice
100 PM	20%	\$ 34,186.00	\$ 6,837.20	\$ 3,418.60	\$ 3,418.60
200 Preliminary Engineering Report	35%	\$ 121,522.00	\$ 42,532.70	\$ 30,380.50	\$ 12,152.20
300 Permitting Assessment	0%	\$ 22,584.00	\$ 0.00	\$ 0.00	\$ 0.00
400 Community Outreach	15%	\$ 114,912.00	\$ 17,236.80	\$ 5,745.60	\$ 11,491.20
Total :		\$ 293,204.00	\$ 66,606.70	\$ 39,544.70	\$ 27,062.00

## **Summary of Account**

Invoiced To Date:

\$

66,606.70

Total Paid To Date:

\$

(22, 235.84)

Balance Outstanding:

\$

44,370.86

∠∦ 4/23/2018 **APPROVED** 

Brown and Caldwell 1955 Main Street, Suite 200 Wailuku, HI 96793

T: 808.244.7005 F: 808.244-9026



April 12, 2018

Mr. Lyle Hirota P.E. County of Hawaii Department of Environmental Management Wastewater Division 108 Railroad Avenue Hilo, Hawaii 96720

1055/151494

Subject: Naalehu Large Capacity Cesspools, Contract No. c.006795

Invoice #55315188, Progress Billing No. 3

Dear Mr. Hirota:

The enclosed invoice covers work done under this contract from February 23, 2018 through March 29, 2018. Efforts during this period include the following tasks and deliverables.

- Preliminary engineering
- · Community outreach planning

If you have any questions, please call me at 808.442.3301.

Very truly yours,

**Brown and Caldwell** 

Craig Lekven, P.E. Project Manager

CCL:kjv

Attachments (1)
1. Invoice 55315188