

Brown and Caldwell 1955 Main Street, Suite 200 Wailuku, HI 96793 Tel: 808-244-7005, Fax: 808-244-9026

County of Hawaii To:

Department of Environmental Management

108 Railroad Ave. Hilo, HI 96720

Attention: Mr. Lyle Hirota, P.E.

Project No: 151494

Invoice No:

55319351

Date:

June 13, 2018

2939587

Subject:

COH Naalehu Large Capacity Cesspools

Contact:

Craig C Lekven, PM

Billing Period:

March 30, 2018

through April 26, 2018

Invoiced By: Carrie A Foy

Progress Billing

Reference:

Contract No.: c006795

Phase Code / Name	Percent Complete		Contract Amount	 Amount Invoiced	 Previously Invoiced	 This Invoice
100 PM	40%	\$	34,186.00	\$ 13,674.40	\$ 6,837.20	\$ 6,837.20
200 Preliminary Engineering Report	40%	\$	121,522.00	\$ 48,608.80	\$ 42,532.70	\$ 6,076.10
300 Permitting Assessment	0%	\$	22,584.00	\$ 0.00	\$ 0.00	\$ 0.00
400 Community Outreach	45% -	\$	114,912.00	\$ 51,710.40	\$ 17,236.80	\$ 34,473.60
Total :		.\$	293,204.00	\$ 113,993.60	\$ 66,606.70	\$ 47,386.90

Summary of Account

Invoiced To Date:

\$

113,993.60

Total Paid To Date:

(22,235.84)

Balance Outstanding:

\$ 91,757.76

APPROVED

Lyle Hirota
7/13/2018

Brown and Caldwell 1955 Main Street, Suite 200 Wailuku, HI 96793

T: 808.244.7005 F: 808.244-9026



June 13, 2018

Mr. Lyle Hirota P.E. County of Hawaii Department of Environmental Management Wastewater Division 108 Railroad Avenue Hilo, Hawaii 96720

1055/151494

Subject: Naalehu Large Capacity Cesspools, Contract No. c.006795 Invoice #55319351, Progress Billing No. 4

Dear Mr. Hirota:

The enclosed invoice covers work done under this contract from March 30, 2018 through April 26, 2018. Efforts during this period include the following tasks and deliverables.

- · Preliminary engineering
- · Community outreach

If you have any questions, please call me at 808.442.3301.

Very truly yours,

Brown and Caldwell

Craig Lekven, P.E. Project Manager

CCL:kjv

Attachments (1)

1. Invoice 55319351